

N.E. 108th Street from I-435 to N. Eastern Ave Project Update

12-28-11



Hunt Midwest



Phase 1 Construction

Construction began with road closure in mid August, 2011. The road re-opened to traffic on 12-27-11.

Phase 2 Construction

Construction is scheduled to begin in the spring of 2012 pending favorable weather and utility relocation.

Construction Progress

Utility Relocation – 50% complete
Clearing – 0% complete
Grading – 0% complete
Storm Sewer – 0% complete
Curbs – 0% complete
Paving – 0% complete
Streetlights – 0% complete
Sidewalks – 0% complete
Landscaping – 0% complete

Phase 2 construction scheduled to be complete in the winter of 2012/2013 pending favorable weather and utility relocation

