



HUNT MIDWEST
RESIDENTIAL DEVELOPMENT

N. Eastern Ave. Project Progress Update

7-1-10

SHOAL CREEK TIF
EASTERN AVENUE - NORTH OF HWY 291
ROAD IMPROVEMENTS



Design – Design of the improvements is 100% complete.

Property Acquisition – Need right of way / easements from 1 property owner. We expect to finalize the property acquisition in August.

Utility Relocation / Right of Way Vacation - Water, Power, Gas, Phone and Fiber Optic lines will have to be relocated to accommodate the project. The design of these relocations is approximately 95% complete. Additionally, right of way will need to be vacated.

Construction - Construction will be scheduled when property acquisition and utility relocation is complete